

Panther Grove 2

	27-Jul-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	71	59
High Temperature (F)	89	82
Ground Wind Speed (MPH):	14 MPH	11 MPH
Precipitation (in)	0.00	20%
July Precip Total (in)	2.67	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Monday, July 27, 2026
LOCATION(S)
Continue P11 (1400-Hwy16) Start P6 (1600N RD / CH 16)
Continue P11 (1400-Hwy16) Start P6 (1600N RD / CH 16)
Mowing T6, T7
Start T85, T39
Start T37, T39, T85, T40

Daily Safety Topics
Site Awareness: Just a reminder to perform a complete inspection on equipment, trailer and, etc. Report to supervisor if any issues or vandalism is suspected. Heat: Keep hydration up and keep an eye out for each other, heat can cloud our judgment and make it harder to tell when we're approaching heat exhaustion. The best time to hydrate is before you start to feel dehydrated, and the second best time is if you do feel dehydrated.
Site Notes

Tuesday, July 28, 2026

TODAY
Tuesday, July 28, 2026
LOCATION(S)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16)
Mowing T12, T18
Start T40, T27, T37, Finish T85
Continue T85, T40, T37

NEXT WORKING DAY
Wednesday, July 29, 2026
LOCATION(S)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16)
Continue P11 (1400-Hwy16) Continue P6 (1600N RD / CH 16)
Mowing T23, T87, T29
Continue T40, T27, T37
Continue T85, T40, T37



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	2	EA	35	5.7%
	0	EA	35	0.0%
2	0	LF	161120	0.0%
	12945	LF	161120	8.0%
	0	LF	161120	0.0%
	10	EA	TBD	#VALUE!
	10	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
11	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
29	Total
Equipment	
11	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
33	Total

Additional Comments

Panther Grove 2				Daily Safety Topics				DUNN COMPANY				
Site Information				Please adhere to traffic control devises.								
Manpower												
8	Dunn Company			No active work				Tuesday, July 28, 2026				
4	Tobey's Construction & Cartage											
	KVCC											
2	Millennia Professional Services											
1	LPM Management Services											
15	Totals											
Key (S) = Start (C) = Continue (F) = Finish		LAST WORKING DAY		TODAY		NEXT WORKING DAY		Quantity Tracking				
		Monday, July 27, 2026		Tuesday, July 28, 2026		Wednesday, July 29, 2026						
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)						
Public Road Improvements	Road Closures (Unfinished Work Protection)	600E:1500N-1600N	Stab. Base	600E:1500N-1600N	Stab. Base	600E:1500N-1600N	Stab. Base					
		600E:IL116-1600N	Stab. Base	600E:IL116-1600N	Stab. Base	600E:IL116-1600N	Stab. Base					
		1600N:500E-600E	Stab. Base	1600N:500E-600E	Stab. Base	1600N:500E-600E	Stab. Base					
		1600N:600E-700E	Stab. Base	1600N:600E-700E	Stab. Base	1600N:600E-700E	Stab. Base					
		1600N:700E-800	Stab. Base	1600N:700E-800	Stab. Base	1600N:700E-800	Stab. Base					
		1600N:CH16-400E	Shoulder dropp off	1600N:CH16-400E	Shoulder dropp off	1600N:CH16-400E	Stab. Base					
		1600N:400E-500E	Uneven shoulders	1600N:400E-500E	Uneven shoulders							
		200E:1800N-1900N	Shoudler drop off	200E:1800N-1900N	Shoudler drop off							
		1800N:100E-200E	Shoudler drop off	1800N:100E-200E	Shoudler drop off							
		1800N:200E-300	Shoudler drop off	1800N:200E-300	Shoudler drop off							
	200E:1800N-IL116	Shoudler drop off	200E:1800N-IL116	Shoudler drop off								
	Road Closures (Active Roadwork)			1000N:800E-900E	63	1000N:CH13-800E	51					
				1300N:500E-600E	Widening	1600N:400E-500E	Widening					
				1300N:600E-700E	Widening	500E:1500N-1600N	Staging					
				600E:CH8-1300N	Participating Int	1300N:500E-600E	Widening					
				600E:1300N-1400N	Participating Int	1300N:600E-700E	Widening					
						600E:CH8-1300N	Participating Int					
						600E:1300N-1400N	Participating Int					
					200E:1800N-1900N	Shoulder Work						
					1800N:100E-200E	Shoulder Work						
					1800N:200E-300	Shoulder Work						
					200E:1800N-IL116	Shoulder Work						
	Box Culvert Install							0.0	0.0	EA	15.0	0.0%
	Pipe Culvert Install	F 62		S 63		S 51		1.0	44.0	EA	222.0	19.8%
	Agg. Widening			S 1300N:500E-600E S 1300N:600E-700E		C 1300N:500E-600E C 1300N:600E-700E		0.0	0.0	SY	63,065.0	0.0%
	Agg. Profile Adj. & Add Rock					S 1300N:500E-600E S 1300N:600E-700E S 1300N:600E-700E		0.0	0.0	MI	75.0	0.0%
	Road Pulverization							0.0	21,595.8	SY	781,532.0	2.8%
	Cement Stabilization							0.0	21,595.8	SY	781,532.0	2.8%
	Agg Surface Install							500.0	6,000.0	LF	804,095.0	0.7%
	Agg. Shoulder							0.0	0.0	SY	38,917.0	0.0%
	Earthwork							0.0	0.0	MI	75.0	0.0%
	Oil and Chip							0.0	0.0	LF	374,014.0	0.0%
	Seeding							0.0	0.0	SY	1,412,544.0	0.0%
	Punchlist							0.0	0.5	MI	75.0	0.7%
	HMA							0.0	0.5	TON	75.0	0.7%
Tower Site Work	Crane Pad Stabilization							0.0	0.0	EA	109.0	0.0%
	Access Road Stabilization							0.0	9.0	EA	109.0	8.3%

