

Panther Grove 2

	13-Aug-26	Today
Daily Weather as of 7:00am	0	0
Low Temperature (F)	70	72
High Temperature (F)	78	81
Ground Wind Speed (MPH):	8 MPH	8 MPH
Precipitation (in)	0.00	37%
August Precip Total (in)	1.90	

	ACTIVITY
Public Roads	Strip Public Road Radii
	Mowing Public Road Radii
	Stone Public Road Radii
Access Roads	Strip Access Road
	Cement Stabilization
	Stone Access Road
	Strip Access Road Radii
	Stone Access Road Radii

LAST WORKING DAY
Thursday, August 13, 2026
LOCATION(S)
P17 (1300N RD- CH 16)(C)☐
T23(C), T29(C)
T82(C)
T18(C), T51(C), T53(C), T29(C)

Daily Safety Topics

Site conditions- Due to weather conditions, let's make sure that we assess the work area when hitting the job site. Also pay close attention to possible washouts when driving the county roads or access roads.

Equipment Inspections- Lets make sure that we are doing proper inspections on equipment and vehicles. Lets not wait until last minute to address issues with equipment or vehicles.

Site Notes

Friday, August 14, 2026

TODAY
Friday, August 14, 2026
LOCATION(S)
P17 (1300N RD- CH 16)☐
T23, T29
T82
T18, T51, T53, T29

NEXT WORKING DAY
Saturday, August 15, 2026
LOCATION(S)
T18, T51, T53, T29



Quantity Tracking				
QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
	6	EA	35	17.1%
	4	EA	35	11.4%
	33367	LF	161120	20.7%
	28225	LF	161120	17.5%
	18450.5	LF	161120	11.5%
	25	EA	TBD	#VALUE!
	23	EA	TBD	#VALUE!

Site Information	
Manpower	
4	White Construction Management
14	White Construction Operators
12	White Construction Laborers
	White Construction Ironworkers
	White Construction Millwright
	White Construction Electrician
	Dunn Company
	West Wind
	Tobey's Construction & Cartage
	KVCC
30	Total
Equipment	
10	Pickup Trucks
2	Dozers
2	Rollers
2	Graders
2	Cargo Trailer
0	Cranes
1	Excavators
0	Forklift
3	Trailers
1	Sand Truck
2	Sheepfoot Roller
2	Reclaimer Stabilizer
2	Smooth Drum Roller
3	Water Trucks
2	Skid Steer
34	Total

Additional Comments

QTY		Manpower		Site Notes						DUNN COMPANY				
10		Dunn Company		Weather delay		Weather delay		Weather delay 8.12.2026		Panther Grove 2				
4		Tobey's Constr.												
7		KVCC												
2		Millennia												
0		Material Serv. Test.												
0		Beniach												
4		Dirtworks												
1		HLR												
1		LPM Mgmt Services												
29		Total												
Key														
(S) = Start, (C) = Continue, (F) = Finish										Friday, August 14, 2026				
ACTIVITY		LOCATION(S)		LOCATION(S)		LOCATION(S)		LOCATION(S)		Quantity Tracking				
Road Closures Delayed Work														
Road Closures Active Work Zones				200E:1800N-1900N Prep		200E:1800N-1900N Prep		200E:1800N-1900N Prep						
				1800N:100E-200E Prep		1800N:100E-200E Prep		1800N:100E-200E Prep						
				1800N:200E-300 Prep		1800N:200E-300 Prep		1800N:200E-300 Prep						
				200E:1800N-IL116 Prep		200E:1800N-IL116 Prep		200E:1800N-IL116 Prep						
				1600N:CH16-400E Prep		1600N:CH16-400E Prep		1600N:CH16-400E Prep						
				1600N:400E-500E Widening		1600N:400E-500E Pulverization		1600N:400E-500E Widening, Pulv						
				500E:1500N-1600N Widening		500E:1500N-1600N Widening, Pulv		500E:1500N-1600N Widening, Pulv						
				500E:IL116-1600N Widening		500E:IL116-1600N Widening		500E:IL116-1600N Widening, Pulv						
						1300N:200E-150E Widening		1300N:200E-150E Widening						
						1300N:150E-100E Widening		1300N:150E-100E Widening						
						1300N:200E-CH16 Widening		1300N:200E-CH16 Widening						
						150E:1300N-1400N Widening		150E:1300N-1400N Widening						
						200E:CH8-1300N Intersection		200E:CH8-1300N Intersection						
				200E:1300N-1400N Intersection		200E:1300N-1400N Intersection		200E:1300N-1400N Intersection						
				1600N:500E-600E Prep		1600N:500E-600E Prep		1600N:500E-600E Prep						
				1600N:600E-700E Prep		1600N:600E-700E Prep		1600N:600E-700E Prep						
				1600N:700E-800E Prep		1600N:700E-800E Prep		1600N:700E-800E Prep						
				600E:1500N-1600N Prep		600E:1500N-1600N Prep		600E:1500N-1600N Prep						
				600E:IL116-1600N Prep		600E:IL116-1600N Prep		600E:IL116-1600N Prep						
				CH23:US24-900N 304		CH23:US24-900N 303		CH13:1000N-1100N 30						
				CH13:900N-1000N 304		CH13:900N-1000N 303		1400N:CH16-400E 219						
				900N:CH13-800E 304		900N:CH13-800E 303								
				900N:CH13-Center St. 304		900N:CH13-Center St. 303								
						CH13:1000N-1100N 30								
Public Road Improvements		Box Culvert Install								0.0	0.0	EA	15.0	0.0%
		Pipe Culvert Install		S 304		C 303, 30		S 219, 30		1.0	58.0	EA	222.0	26.1%
		Agg. Widening		C 1600N:400E-500E		C 500E:1600N-1500N		S 1300N:200E-150E		0.5	1.6	Mi	75.0	2.1%
				C 500E:1500N-1600N		C 1300N:200E-150E		S 1300N:150E-100E						
				S 1300N:200E-150E		C 1300N:150E-100E		S 1300N:200E-CH16						
				S 1300N:150E-100E		C 1300N:100E-CH16		S 1300N:100E-CH16						
				S 1300N:100E-CH16				S 1600N:400E-500E						
		Agg. Profile Adj. & Add Rock				S 500E:1600N-1500N Prof Adj. 160, 161		C 500E:1600N-1500N Prof Adj. 160, 161		0.0	0.0	MI	75.0	0.0%
		Road Pulverization				S 1600N:400E-500E		S 1600N:400E-500E		0.0	21,595.8	SY	781,532.0	2.8%
						S 500E:1600N-1500N		C 500E:1600N-1500N						
		Cement Stabilization						S 1600N:400E-500E		0.0	21,595.8	SY	781,532.0	2.8%
								S 500E:1600N-1500N						
Agg Surface Install		F 1600N:500E-600E 4" Agg Cap						2,640.0	19,240.0	LF	804,095.0	2.4%		
Earthwork								0.0	2.0	MI	75.0	2.7%		
Oil and Chip		C 200E:1800N-1900N Prep		C 200E:1800N-1900N Prep		C 200E:1800N-1900N Prep		0.0	0.0	LF	374,014.0	0.0%		
		C 1800N:100E-200E Prep		C 1800N:100E-200E Prep		C 1800N:100E-200E Prep								
		C 1800N:200E-300 Prep		C 1800N:200E-300 Prep		C 1800N:200E-300 Prep								
		C 200E:1800N-IL116 Prep		C 200E:1800N-IL116 Prep		C 200E:1800N-IL116 Prep								
		C 1600N:CH16-400E Prep		C 1600N:CH16-400E Prep		C 1600N:CH16-400E Prep								
		C 1600N:500E-600E Prep		C 1600N:500E-600E Prep		C 1600N:500E-600E Prep								
		S 1600N:600E-700E Prep		S 1600N:600E-700E Prep		S 1600N:600E-700E Prep								
		S 1600N:700E-800 Prep		S 1600N:700E-800 Prep		S 1600N:700E-800 Prep								
		S 600E:1500N-1600N Prep		S 600E:1500N-1600N Prep		S 600E:1500N-1600N Prep								
		S 600E:IL116-1600N Prep		S 600E:IL116-1600N Prep		S 600E:IL116-1600N Prep								
Seeding								0.0	0.0	SY	1,412,544.0	0.0%		
Punchlist								0.0	0.5	MI	75.0	0.7%		
HMA								0.0	0.5	TON	75.0	0.7%		
Site		Crane Pad Stabilization								0.0	0.0	EA	109.0	0.0%
		Access Road Stabilization		F 29						1.0	15.0	EA	109.0	13.8%
Julies Valid?		?	Yes	No	?	Yes	No	?	Yes	No	To Do from Yes Boxes:			
Watch and protect?		?	Yes	No	?	Yes	No	?	Yes	No				
Weather issues?		?	Yes	No	?	Yes	No	?	Yes	No				
Has it been surveyed?		?	Yes	No	?	Yes	No	?	Yes	No				
Plan/spec questions?		?	Yes	No	?	Yes	No	?	Yes	No				
Existing cond. match?		?	Yes	No	?	Yes	No	?	Yes	No				
Equipment Needs		?	Yes	No	?	Yes	No	?	Yes	No				
People Needs?		?	Yes	No	?	Yes	No	?	Yes	No				
Traffic Control Needs		?	Yes	No	?	Yes	No	?	Yes	No				
Special Considerations		?	Yes	No	?	Yes	No	?	Yes	No				

