Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Cloudy	Cloudy
Low Temperature (F):	41	52
High Temperature (F):	71	75
Ground Wind Speed (MPH):	12	25
Precipitation Actual/Chance:		75%

Daily Safety Topics

Documentation: We need to make sure that we have all our paperwork up to date before starting work. Have your JSA Sign-In Sheet ready for visitors, Rigging Sheet if applicable and permits in order.

Site Notes

Plan of the Day: Friday, May 15, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Thursday, May 14, 2026 LOCATION(S)	TODAY Friday, May 15, 2026 LOCATION(S)	NEXT WORKING DAY Monday, May 18, 2026 LOCATION(S)
Misc.	Misc.	Install RCA Signage	Install RCA Signage	
Laydown Yard	Install Laydown Yard			
Public Roads	Radii Stone			
	CS Road Prep			
	Road Pulverizing			
	Cement Stabilization			
	Agg Surface Install			
	Earthen Shoulders			
	Aggregate Shoulders			
	Road Closures- Civil Work			
	Short Term Road Closure - Crane Move			
	Drainage Structures			
	Road Closures-Drainage Structures			
	Misc.			

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Quantity Tracking

QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
		ACRE	20.0	0.0%
		EA	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		MI	TBD	0.0%
		N/A	N/A	N/A
		N/A	N/A	N/A
		EA	TBD	0.0%
		N/A	N/A	N/A

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
	Subcontractors
0	Prairie
0	JF Edward
0	Westwind
10	**Total**