Panther Grove II Wind Project

Weather	Yesterday	Today
Daily Weather (As of 7:00am):	Partly Cloudy	Partly Cloudy
Low Temperature (F):	44	54
High Temperature (F):	71	72
Ground Wind Speed (MPH):	24	26
Precipitation Actual/Chance:	0.00"	0%

Daily Safety Topics

Finish strong- as the last working day for the holiday we need to mentally stay check in to the task at hand. Let's not rush ourselves and get caught in a situation that could potentially get us hurt. Reminder to take the time to do a good housekeeping and secure any materials, tools, and equipment.

Traveling home- Please stay attentive to the road, take breaks as needed, and pace ourselves. We need to make sure we make it home safely and insure we don't endanger ourselves or other drivers on the roads.

Site Notes

WHITE CONSTRUCTION

POD Key	
(s)	Start
(c)	Continue
(f)	Finish
T-##	Night Shift Work

Plan of the Day: Friday, May 22, 2026

WBS GROUP	ACTIVITY	LAST WORKING DAY Thursday, May 21, 2026 LOCATION(S)	TODAY Friday, May 22, 2026 LOCATION(S)	NEXT WORKING DAY Tuesday, May 26, 2026 LOCATION(S)	QTY LAST WORKDAY	QTY TO DATE	UNIT	TOTAL QTY	% COMPLETE
Laydown Yard	Install Laydown Yard	Continue Laydown Install	Continue Laydown Install	Continue Laydown Install			ACRE		N/A
Public Roads	Misc.						N/A	N/A	N/A
Access Roads	Entrance Radii Strip						EA		N/A
	Entrance Radii Culverts						EA		N/A
	Entrance Radii Stone						EA		N/A
	Strip Access Road					3832	LF	161,922	2.4%
	Cement Stabilization					3832	LF	161,922	2.4%
	Access Road Stone					3832	LF	161,922	2.4%
	Access Road Entrance Staking					105	EA	105	100.0%
	Staked Access Road					3832	LF	161,922	2.4%
	Access Road Internal Radii					4	EA	TBD	N/A
Foundations	Strip Topsoil					2	EA	105	1.9%
	Excavate					2	EA	105	1.9%
	Mud Mat					2	EA	105	1.9%
	Rebar Delivery					2	EA	105	1.9%
	Rebar Bottom Mat					2	EA	105	1.9%
	Anchor Bolts Build					2	EA	105	1.9%
	Anchor Bolt Set					2	EA	105	1.9%
	Rebar Top Mat					2	EA	105	1.9%
	Internal Grounding					2	EA	105	1.9%
	Base Conduit					2	EA	105	1.9%
	Pour Base					2	EA	105	1.9%
	Rebar Pedestal					2	EA	105	1.9%
	Form Pedestal					2	EA	105	1.9%
	Pour Pedestal					2	EA	105	1.9%
	Strip Pedestal Form					2	EA	105	1.9%
	Backfill Base					2	EA	105	1.9%
	Backfill Pedestal					2	EA	105	1.9%
	Final Grounding						EA	105	0.0%
	Crane Pad Stabilization						EA	105	0.0%
	Crane Pad Stone						EA	105	0.0%

Site Information

Manpower	
2	WCL Management
3	WCL Operators
5	WCL Laborers
10	**Total**
	Subcontractors
0	Prairie
0	JFE
0	Westwind
0	**Total**

Weather Delay Events (Wind) - Continued

Weather Delay Events (Wind) - Continued 2

Total Severe Weather Days

Executed Completion Certificates	
WTG Foundation Completion	0.0%
WTG Mechanical Completion	0.0%
WTG Civil Works Completion	0.0%
Collection Circuit Mechanical Completion	0.0%
Main Transformer Foundation Completion	0.0%
Reactive Power Equipment CT Completion	0.0%
SCADA and Communications CT Completion	0.0%
Substation Mechanical Completion	0.0%
Substation Commissioning Completion	0.0%
Electrical Substantial Completion	0.0%
Works CT with TSP Completion	0.0%
Substantial Completion	0.0%
O&M Building Substantial Completion	0.0%
Final Completion	0.0%